# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Construction of Anganavadi Building Near Maheshwaramma temple at Bhuvaneshwari Nagara in Ward No 14 Bagalagune |
| 2 | Amount of Work Portion | 1158851.00 |
| 3 | Estimated cost | 12.00 |
| 4 | Name of contractor | KRIDL |
| 5 | Agreement No | 387/2014-15 |
| 6 | NO and Date under which work order issued | BBMP/DZ/EE/DD/WO/387/14-15, 31.03.2015 |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting extension of time | – |
| 9 | Date of receipt of application in the sub division office | |
| 10 | Extension granted if any | |
| | i) | |
| | ii) | |
| 11 | Work Carried out by the contractor during the original period stipulated in the contract | 90 days |
| 12 | work Carried out during 1st extension. | – |
| 13 | work Carried out during 2nd extension. | – |
| 14 | Time now applied for | 186 days |
| 15 | Date of recommending time limit applied for | [illegible] |
| 16 | whether the original application of the contractor is enclosed | Yes |
| 17 | Balance of work remaining to be done | – |
| 18 | Probable time required for completion of remaining work | – |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period | – |
| 20 | Whether notice as per clause of contract has been issued | – |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | [illegible] |
| 22 | Remarks of the EE with the daily rate of penalty proposed | – |

ASSISTANT ENGINEER
Ward No 14

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

ಮುಖ್ಯ ಆಡಳಿತಾಧಿಕಾರಿಯವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು